	Capital Plan Projects
PB	= Approved Prudential Bor

= Approved Prudential Borrowing schemes

#### Protecting children and giving them the best start in life

	Brookfield /Brunel Academy Phase 1	Project complete. Small retention and fees outstanding.
	Brunel Academy Phase 2 Vocational Classrooms	Mercury Construction now on site. Expected completion Autumn 2020.
	Capital Repairs & Maintenance 2018/19	Commitment for R&M works carried over to 2019.
	Capital Repairs & Maintenance 2019/20	Majority of R&M works finished Summer 2019. Two larger projects carried ov
	Devolved Formula Capital	Devolved funding for LA schools held by the LA.
	Early Years - Ellacombe Academy Nursery	Project complete. Small retention to be paid December 2019.
	Early Years - White Rock Primary Nursery	Project complete. Small retention to be paid December 2019.
	Education Review Projects	Small contingency held for any unforeseens/ delays to major schemes above
PB	Medical Tuition Service relocation	Project completed on time and within budget.
	New Paignton Primary school	Still awaiting an invoice from the ESFA for the Council's contribution to the new with completion for Autumn Term 2020.
	PCSA Expension	Phase 1 complete. Phase 2 started 9th December 2019.
	Roselands Primary additional classroom	Project completed on time and within budget.
	Secondary School places	Project complete. Small retention to be paid December 2019. Final expenditu
	Special Provision Fund	Three year funding programme. Year 2 bids approved and awarded. Various March 2020.
	Torbay School Relocation	Feasibility, consultation and design complete for Burton Academy extension. date February 2020.
	IT Childrens Case Management System replacement	Latest budget forecast comes from the provider's payment schedule and doe by Plymouth City Council.

## Appendix 2

#### Project status report

over to Easter 2020 due to size and impact during term time.

ve and unallocated resources.

new free school in Paignton. Work due to start on site Feb 2020

iture expecetd to be £7k over budget.

us works completed Summer 2019. New round of bids expected

n. Planning decision expected late Dec/early Jan. Expected start

oes not include project management costs which are being paid

	Approved Prudential Borrowing schemes g towards a more prosperous Torbay	
Working	g towards a more prosperous Torbay	
,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		
<b>PB</b>	ylands Redevelopment	Claylands Cross Phase 1 development has been an extremely complicated p Claylands Cross Phase 1 development has now commenced.
DfT	Better Bus Areas	Discussions on options and proposals are continuing
<b>PB</b> Edg	ginswell Business Park	Site now purchased.
<b>PB</b> Em	ployment Space	Scheme completed and tenant in occupation
<b>PB</b>	ovation Centre Ph 3 (EPIC)	Construction of EPIC is complete. The Centre went operational in July 2019 a anticipated spend for FY 19/ 20 is towards specialist hi-tech equipment. The retention payment for the main contractor and further equipment spend for the
<b>PB</b> Inv	estment Fund	Several sites under consideration for purchase and subject to due diligence
Lar	nd acquisition adj Collaton St Mary	
PB	en Cove Landing Jetty	Complete
PB	uth Devon Highway - Council contribution	DCC expected to provide update in mid January 2020, these figures may be
	DC Capital Loans/Grant	Funds available to draw on as required by TEDC to finance their capital sche
	wn Centre Regeneration Programme	
	vn Centre Regeneration Programme-Harbour View Hotel velopment	Harbour View hotel development now part of Town Centre regeneration and
PB	I Toll House (Econ Growth Fund)	
Tra	nsport Highways Structural Maintenance	Resurfacing programme continuing, currently on target.
Tra	nsport Integrated Transport Schemes	Further business plans approved, actual expenditure this year subject to reso
Tra	nsport - Torquay Gateway Road Improvements	Preliminary works under way, main scheme to commence in 2020/21
Tra	nsport - Tweenaway Junction	Scheme considered complete
Tra	nsport - Western Corridor	Brixham Road and Windy Corner Accounts yet to be finalised so some uncer

# Appendix 2

report	ronort
--------	--------

project to progress. A pre-let agreement has been signed and
and is currently around 40% let. The remaining £50K e remaining anticipated spend for FY 20/ 21 is towards the final the Centre.
e subject to revision.
nemes.
l incurring expenditure
sources, £50k moved into 20/21
ertainty on final spend works completed in 19/20.

**Capital Plan Projects** 

<b>PB</b> = Approved Prudential Borrowing schemes	
Jan 1979	
Ensuring Torbay remains an attractive and s	safe place to live and visit
Babbacombe Beach Road	£190k moved from Highways Structural Maintenance into this code, majority n
PB Brixham Harbour - Breakwater structural repairs	Complete
Brixham Harbour - CCTV upgrade	
Brixham Harbour - Fendering	Complete
Brixham Harbour - Infrastructure Repairs	
Brixham Harbour - Water Meters	Approx 50% complete
PB CCTV equipment	Project completed
Clennon Valley Sport Improvements	Awaiting contractor appointment to start works and outcome of planning applic Due to discussions with local residents who have objected to the original propo discussions with the residents at a public meeting in September 2019 have residents two phases. Phase 1 will be carried out between January 2020 and March 202
Flood Alleviation - Cockington	March 2021. All works being completed by end of March 2021. The 1st Phase Due to SWW objections at present to the new overflow connection to the Sha be required to confirm capacity within the tunnel. This modelling works will hav to the scheme being tendered and starting on site. Hopefully this will not be a Completion of the scheme is now likely to be by the end on March 2021 as we
Flood Alleviation - Monksbridge Paignton Coastal Defence Scheme	season. Scheme has now been approved by the EA and grant in aid funding secured. application will be porepared for the new secondary defence walls at Paignton
PB Paignton Harbour Light Redevelopment	Approx 80% complete
Princess Gardens Fountain	£172k completed Sept 18
Princess Pier - Structural repair (with Env Agency)	Works to superstructure of Princess Pier have come in under budget and disc further repair works to the substructure should be carried out using this funding
PB Public Toilets Modernisation Programme	Orders raised for development phase winter 2019/20 Brixham Harbour, Presto

## Appendix 2

Pro	ject	status	report

rity moved into 20/21 due to likely timescales	
pplication	

proposals we have amended the design of the scheme. Further ve resulted in an agreement that the works will be undertaken in h 2020 with Phase 2 being undertaken between January 2021 and nase of the scheme will be commencing on site in January 2020. Sharkham Outfall Tunnel additional hydraulic modelling works will have to be undertaken by SWW and hence there will be a delay be a long delay and works can commence on site by March 2020. is we will not be undertaking works during the main summer tourist

red. Detailed design works have commenced and a planning nton and Preston.

discussions are being held with Council officers as to whether nding.

reston Green, Victoria Square (Parkside)

	Capital Plan Projects	Project status
PB	= Approved Prudential Borrowing schemes	
PB	RICC Improvements (re Parkwood)	Pending condition report
	Torbay Community Partnership (Paignton Seafront Shelters)	Project is on hold for the moment and the money will likely be fully spent in 20
	Torre Abbey Renovation - Phase 2	Project complete.
	Torre Valley North Enhancements	Awaiting outcome of consulation over future developments
	Torquay Harbour - Town Dock Pontoons Replacement	Project complete
	Tqy Harbour - South Pier Pontoon Runner guides	Contract awarded, awaiting commencement

## Protecting and supporting vulnerable adults

	Adult Social Care	Funding to support Torre Marine and proposed Crossways redevelopment
	Affordable Housing	Part of this funding is to be used to support Crossways proposals
	Crossways Redevelopment (incl. Extra Care Hsg)	Council agreed plans. Legal services and TDA in negotiation with owner
	Extra Care Housing	Pending housing co set up and planning permission
PB	Housing Rental Company - Loan	Finance approved to help establish and resource Housing Company
	Housing Rental Company - Affordable Housing development	Funds for necessary works to obtain planning permission on Council sites.
	Disabled Facilities Grants	Statutory provision of financial assistance for adaptations to private residence
Corp	orate Support	
PB	Corporate IT Developments	This budget was to cover a two year programme. All monies are still forcast to
	Corporate IT Developments - TOR2	Orders placed for some IT enhancements

# Appendix 2

	Capital Plan Projects	Project status
PB	= Approved Prudential Borrowing schemes	
PB	Council Fleet Vehicles	Includes requisition of new waste collection vehicles.
PB	Essential Capital repair works	Consideration will need to be given to replenishing this fund in future years.
	Enhancement of Development sites	Budget to enable moderate expenditure to enhance value of potential sites.
	Office Rationalisation Project - Electric House refurbishment	Works to update office accommodation are largely complete. Some residual
	General Capital Contingency	Contingency for unforeseen emergencies or funding shortfalls

# Appendix 2

## s report

al costs to pay.